

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX- Adilabad District Package No. AP.01 IX LB 17 -
"Construction of bridge on the road from NH 7 to Boregaon at Km 3/0 in
Adilabad District" - Granting Extension of Agreement Time upto
31-05-2013 for a period of 336 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1893

Dated: 12-10-2012.

Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W15/DEE.IV/AP 01
IX LB 17/ADB/2010-11, Dt.6-9-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31-05-2013 for a period of 336 days without Penalty in respect of the work "Construction of bridge on the road from NH 7 to Boregaon at Km 3/0 in Adilabad District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to heavy water flow in streams and the revision of structural designs as per the site condition.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR),Adilabad District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.